

3BHK T1&T2 2nd Floor Lvl Slab 100%Done



3BHK T3 3rd Floor Lvl. Shuttering 30% Done



3BHK T4 3rd Floor Lvl Slab Reinforcement Done



2BHK Tower 2A/T5 Terrace Lvl. 100% Done



2BHK Tower 2B/T6 Terrace Lvl. 100% Done



2BHK Tower 2C/T7 Terrace Lvl.100% Done



2BHK 2D/T8 3rd Floor Lvl. Slab Reinforcement 1st Pour Done



Tower 2BHK 2E/T9 Raft 100% Done



2021/7/5 10:45

2BHK Tower 2F/T10 Back Filling Up To Plinth Beam Lvl.RCC 70% Done



2021/7/5 10:48

2BHK Tower 2G/T11 1st Floor Lvl. Shuttering 90% Done

